

Warranty Void if not Completed

Warranty claims will not be honored without a signed start-up report.

Please complete this form and email to service@homapump.com within 30 days to initiate warranty

Site Location: _____ Contractor: _____
 Site Contact: _____ Engineer: _____
 Distributor: _____ Owner: _____
 Mixer Model: _____ Mixer Serial No.: _____
 Application: _____ HP: _____ Mixer Voltage: _____ Full-Load Amps: _____
 Liquid(s) Being Mixed: _____ Debris in Tank/Station?: Yes No
 Site Voltage: L1-L2: _____ L2-L3: _____ L1-L3: _____ L1-G: _____ L2-G: _____ L3-G: _____
 Control Manufacturer: _____ Heater(Overload) Size: _____
 Ground Connected: _____ Alternator Tested: _____
 Qty and Size of Short Circuit Device(s): _____ Amp Rating: _____

MegOhm Check to Ground: U: _____ V: _____ W: _____
 Resistance Check (ohms): U-V: _____ U-W: _____ V-W: _____ T1-T2: _____ (NC, typ. 0.4 ohm)
 Amperage Check (amps): No-Load (Dry): U: _____ V: _____ W: _____
 Under Load (Wet): U: _____ V: _____ W: _____

Check List

- | | | |
|--------------------------------|--|--|
| 1. Check Thermals | 5. Check Rotation (CCW Looking at Propeller) | 7. Install Mixer. DO NOT LOWER BY ELECTRICAL CABLE |
| 2. Propeller Turns Freely | 6. Run Mixer Dry for 30 Seconds. Does it Run Smooth and Quiet? | 8. Are There No Vortices? |
| 3. Guide Rail: Plumb & Secured | | 9. Level Controls Clear of Mixer Turbulence |
| 4. Hoist Cable Installed | | |

When submitting Startup Report, please attach a photograph of the mixer installed

Comments _____

I Certify this Report to be Accurate (please sign): _____

Startup Date: _____ Report Date: _____